

Works Notice

SEPTEMBER 2020

Boggo Road station construction update

Excavation of the station box at the Boggo Road construction site continues this month and is approximately 20% complete. Station box excavation is due for completion in early 2021.

Excavation of the station box continues

Excavation, earthworks activities and associated haulage will continue this month at the Boggo Road construction site. Activities to be carried out include:

- Installation of a capping beam to secure piles
- Installation of rock anchors, shotcreting and ground support
- Machinery and equipment deliveries
- Continued demolition of the busway retaining wall. This is due for completion in late September.

Survey, service and ground condition investigations

Throughout September, the team will investigate and survey underground utilities including power, water, sewer and telecommunications near Dutton Park station and the Boggo Road precinct.

Investigation activities will include:

- Survey, CCTV inspections and pressure cleaning of water and sewer infrastructure
- Geotechnical investigations to take samples of ground/soil conditions
- Utility investigation and reinstatement activities.

Construction equipment to be used during this work will include vacuum excavation trucks, road saws, small excavators, tipper trucks, compactors, truck-mounted geotechnical drilling rigs and specialist CCTV vehicles.

Site establishment near Kent Street

From late September, the project will carry out site establishment activities at the southern work area near Kent Street, Dutton Park

Activities will include survey, utility investigations and installation of fencing.

What to expect

During September, nearby businesses and residents can expect:

- An increase in construction workers and vehicles in the area
- Truck movements to and from the Boggo Road station site
- A potential increase in noise, dust and vibration
- Intermittent maintenance activities including refuelling of equipment and machinery
- Trucks removing and delivering machinery and materials to the work site. Some of these deliveries will be made outside of normal construction hours
- Temporary changed pedestrian access and temporary changed traffic conditions including lane closures.

Work is subject to relevant approvals and suitable weather conditions.

Work hours

Work will generally occur between 6:30am and 6:30pm, Monday to Saturday, weather and construction conditions permitting.

Some out of hours work may be required due to traffic restrictions, impacts to the busway operations and to maintain the safety of the community and our workers. We will notify ahead of any out of hours work.

Workers may arrive onsite one hour prior to the work start times to prepare for the shift's activities.



Figure 1 Aerial progress at Boggo Road worksite, August 2020

Project information

The Cross River Rail Tunnel & Stations contractor CBGU D&C JV will deliver the underground tunnel and four new underground stations at Boggo Road, Woolloongabba, Albert Street, Roma Street and an upgrade to the Dutton Park station.

To subscribe for Project Updates and to view detailed information about work activities and fact sheets, visit www.crossrivrail.qld.gov.au and scroll to the bottom of the page.